



CITY OF PORT JERVIS, NY

Department of Public Works
1 Franklin Street, Port Jervis, NY 12771

John (Jack) R Farr
Director

(845) 858-4006
Facsimile

(845) 858-4000
Telephone

DPW Meeting Minutes
May 1st, 2017

In attendance were Director Jack Farr; George A. Belcher, Chairman; Mayor Kelly Decker; Gina Fitzpatrick; Kiel Van Horn and Lisa Randazzo.

1. Discussion in regards to the Hudson St Bridge and the road closure. Work could possibly be done in house with use of CHIPS funding. Cost would be \$100,000. Road not closed now but will be closed when ready to do work in the fall.
2. Promenade work schedule is being discussed with the DOT and Stantec Engineering along with the inspector that will be needed on site for the duration of the project. About ready to go. DOT needs only to approve on job inspector.
3. Tri State project monthly update and the schedule that is currently predicted.
 - Acquisitions-Land acquisition done
 - October Bid- Go to Bid October 1st
 - Building demolition
 - Temporary bridge

Will be a late winter-early spring start.

4. The Safe walking to School sidewalk project and possible schedule. We have to match \$90,000. 1 property left to obtain. Plans 95% done. Stumps must be removed.
5. The closure of Front St for the installation of water mains for the new businesses. The business deposits have been received. Work will be done in next couple of weeks. Will be an overnight project so as not to affect businesses.
6. O&R will be commencing work in the downtown area to get ahead of the Promenade work that will be getting started. We will meet with O&R so we can insure they are done before we start promenade.



CITY OF PORT JERVIS, NY

Department of Public Works
1 Franklin Street, Port Jervis, NY 12771

John (Jack) R Farr
Director

(845) 858-4006
Facsimile

(845) 858-4000
Telephone

7. Jersey Ave sewer project will be commencing in the next 5-6 weeks and closures of the street will be forthcoming. The fire dept. and PD will be notified. We just signed contracts. Work will start in next 5 to 6 weeks. Will try to work out access for businesses. Contractor will knock on doors.

Discussion was also held about O&R replacing street lights with LEDs. Discussion about the new store taken over from SavALot. Discussion about O&R work on Hamilton Street.

Meeting adjourned at 6:40 P.M.