



CITY OF PORT JERVIS, NY

Department of Public Works
1 Franklin Street, Port Jervis, NY 12771

John (Jack) R Farr
Director

(845) 858-4006
Facsimile

(845) 858-4000
Telephone

DPW Meeting Minutes
September 8th, 2020 6:00pm

Attendance: Jerry Oney, Jack Farr, Lisa Randazzo, Stanley Siegel, Regis Foster, Maria Mann

1. The sewer relining process is at a standstill now until paving is completed. Once paving is done, we will continue main line relining on Hammond St and then Owen St. A rental refrigerated truck and compressor are needed due to the size and weight of the liner
2. The paving preparation has been completed and the milling has commenced. Next week Paving will take place and will be done in 4-5 days. This year's paving is very aggressive, and we will put in place over 4000 ton of asphalt.
3. Discussion regarding the 20% reduction in CHIPS allotment.
4. The tank replacement at the water filtration plant is currently taking place and should be completed in a week. Temporary supply tanks needed to be in place prior to any tank removal. We have also been in contact with a new chemical company to try and save money on a chemical used for coagulation.
5. All our temp help have left employment and returned to college. Grass cutting will be delayed due to the lack of personnel.
6. Update on Kingston Ave/Hamilton St traffic light install.
Discussion regarding a possible mid-October installation of poles.
7. Garbage discussion regarding the liquid and stench that comes from the truck.
8. New vehicles have been arriving slowly. The PD will has received my 2017 Tahoe as planned.

**Stan questioned the height of the Stop sign at Hammond and Church.
Lisa questioned and was discussed the water flooding issue on E Main St.**

Maria discussed the loose paving stones on the walkway by the Promenade and Taste of Sicily. Also discussed was the tree issue on the dig property located on George St.

Adjourned at 6:50 pm